

Memo

То

Special Advisor to the CE

From

Senior Programme Manager Demolition Deconstruction,

Senior Programme Manager Demolition, Deconstruction,

Date

19 March 2020

9(2)(a)

9(2)(a)

Subject

Kāinga Ora Demolition, House Relocation, Recycle Activities

For your information

Purpose

 The purpose of this memo is to brief the Special Advisor to the Chief Executive of the demolition, relocation, recycle activities that have occurred across the demolition activity over the last 12 months and provide detail on work underway to develop a more environmentally friendly and sustainable operation across our demolition programmes.

Background

- 2. The Chief Executive requested the Special Advisor to the Chief Executive gather information on the demolition, removal and recycling of houses across Kāinga Ora.
- 3. The CE wanted to understand the following:
 - Who is doing what? (who is responsible for what in this area)
 - What are the numbers within each category (demolition, deconstruction, relocation) over the last 12 months?
 - What is the proportion of removal and recycling vs demolition that has taken
 - What could have been removed/reused instead of demolished?
 - What are the things needed to be doing more house relocation and recycling?
 - What has been moved and where have they gone?
- 4. The memo will address each CE question individually.

Who is doing what?

- Across Construction and Innovation Group there are four demolition work streams in operation being Fire/Chemical, Redevelopments, Regional Housing Programme and Transitional Housing Villages.
- 6. UDD (formerly HLC) manage the demolition through to civil works on their allocated super lots/projects on behalf of Construction & Innovation Group (C&I) through alliance psartner Piritahi.
- 7. C & I programme delivery teams manage the redevelopment demolition work utilising the current demolition contractor panel.
- Kāinga Ora are operating in a policy void environment on relocation, deconstruction and relocation engagement with lwi groups. Relocation and deconstruction pilots are being run on several demolition projects across Kāinga

Ora and UDD until such guidelines and procedures are developed. Details of the known pilots, KPI's and recently approved landfill diversion targets will be provided further on within this memo.

- A pilot register has been established across Kāinga Ora to centrally record all projects and lessons learned.
- 10. Focus is starting to shift to a more environmentally friendly and sustainable approach around demolition methodology and waste minimisation to align with Kāinga Ora Environment Strategy.
- 11. Iwi engagement and broader outcomes are also starting to be considered and applied when considering relocating a house as opposed to demolishing.
- 12. An Iwi Relocation Engagement Plan is being developed with key Kainga Ora stakeholders and is appended to this memo (Appendix B).
- 13. The Senior Programme Manager Demolition Deconstruction Relocation role was created and is seconded until September 2020. This role sits within C & Group reporting to Development Director.

The main objectives of the role are:

- Oversee fundamental shift in disposal of Kainga Ora Homes from demolition to more environmentally friendly approach
- Lead innovations through the sector through the approach of relocation, deconstruction and recycling as broad as working with private sector and Iwi Groups
- Developing and implementing policies and procedures relating to the identification and analysis and implementation of deconstruction and demolition activity.
- Develop and be responsible for developing a reporting system across the whole of Kainga Ora recording status of all demolitions (including write downs), forecast demolitions numbers and locations and method for identifying whether removal of unit for redevelopment was a demo, relocation or deconstruct.
 - 14. The Demolition Deconstruction and relocation programme plan has been approved by Deputy Chief Executive C & I and Development Director C & I.

The plan sets out key objectives, milestones and risks/issues within Programme.

Milestones and deliverables are set out below. The Programme Plan is further annexed to this memo (Appendix A).

Milestone Deliverables

Milestone	Deliverables	Owner	Comments
1. Programme Plan	- Programme Plan approved by C & I	SPM Demolition,	
Approved	Development Director and DCE	Deconstruction	
	Construction & Innovation.		
		Legal	


		r		
		- Business case prepared scoping	DCE Construction	
		budget and resource requirements	Innovation	
		submitted and approved.		
			Development Director	
	2. Communications Plans	- Brief Kāinga Ora Partnerships and		lwi engagement plan
	Approved	Community Engagement on	Maori Chief Advisor	to be jointly executed
	l'	programme communication	Partnerships and	by Maori Chief Advisor
		requirements.	Community	and Demolition,
		- Document 3 phase communications	Engagement	Deconstruction Senior
	ľ	plan internal, Iwi Engagement and	Senior Programme	Programme Manager.
	Į.	Contractor plans.	Manager Demolition /	
		- Drafted plans submitted to	Deconstruction	Risk, timeframe
		Development Director and DCE		dependent on Maori
		Construction & Innovation Group for		Work Programme
		approval.		deliverables.
		- Comms plans approved.		
		- Comms plans implemented.		$\chi \chi \sim - \chi \chi$
	3. Legal Review	- Approved landfill diversion targets	Senior Programme	The state of the s
	Demolition Panel	embedded into Kāinga Ora legal	Manager Demolition /	1 100
	Contracts	documents to align with UDD KPI's.	Deconstruction	(M) D
		- Draft changes to contracts	1100	21115
		approved by Development Director	Legal	
		and DCE Construction & Innovation	////	
		Group.	CAIN	
	l l	- Demolition site clearance rolled out	1010	
	l I	forms to be provided by demolition	11/1/2	
		contractor on completion of project	71/70	
		demonstrating compliance with	1.	
		Tandfill diversion targets.		
		Data collection and interim business		
	00	data entry process developed to		
	1010	enable reporting and monitoring		
	11/100	against targets rolled out to business		
		(including UDD).		
		130		
10	3. Research, pilot and	Construction & Innovation Group &	UDD	
11	data collection	UDD (Prititahi) current working		
	completed	processes mapped / documented	Senior Programme	
	2/11/00/0	capturing touch points and issues	Manager Demolition /	
	10/10	between UDD, C & I.	Deconstruction	
- (- Demolition pipeline reporting		
		processes mapped / documentation		
(())		both C & I, UDD.		
		- BRANZ C & D definitions and waste		
-		minimization plan documented.		
		- Pilot Register Established with		
		lessons learned feature.		
		- Risks and Issues register established		
		and kept current with all learnings to		
		be embedded into new		
		process/policy		
		- Roles and responsibilities agreed		
		between Asset Business Planning and		
		SPM Demolition / Deconstruction on		
		pipeline reporting accuracy.		
i	4. Stakeholder	- SPM Demo / Deconstruction Role	SPM	
	Engagement Completed	presentation rolled out to all Kāinga	Demo/Deconstruction	
		Ora Programme Delivery Teams,		
		Finance, Procurement, Construction		
		Leadership Group, Development		
		Strategy, legal putting role on the		

	5. Procurement	map and advising business of upcoming landfill diversion targets - Review current ARA demolition reporting scope capability and recommend required data entry fields post go live - Demolition Contractor Forums held nationally to brief on programme and contract changes - Feedback from Contractor forums documented and reported to Development director and any risks identified put into a mitigation plan Procurement Plan Established and approved.	Procurement Lead	Risk time frame
		- RFI run for deconstruction, relocation services - RFI evaluated, findings discussed and put into recommendations on future procurement RFP Relocation and Deconstruction (including IWI) RFP run and evaluated, panel recommendations approved. Panel stood up and process embedded into process/policy lwi House Relocation database established.	DERTH	over due to procurement capacity and RFP timefrances in accordance with government rules of procurement.
O.	Process and policy recommendations approved Process and policy documents draftes	Policy and process options documented. Recommendation paper submitted to Deputy Chief executive Construction and Innovation, Development Director, UDD leadership (and board if required) Recommendations approved. -Draft document suite documented	SPM Demo / Deconstruction SPM Demo/Deconstruction	
OF	Process and policy readback obtained	-Document review working group established within Kāinga Ora programme teams, development strategy, UDD, legal, finance, comms, procurementReview of documents undertaken - Changes and further decisions documented Recommendation on changes submitted to Deputy Chief Executive Construction Group, Development Director, Construction Leadership Group (and board if required)Recommendations approved.	Technical Writer	hisk – programme is dependent on adequate workshop participation and time. Due to this being at the end of the financial year, there is a substantial risk participation by needed business groups will not be possible due to own deliverables and targets.
	Process and policy goes to publishing	-Documents put into formal Kāinga Ora templates. -Review and formal sign off by required business groups obtained.		

	-Documents published and become available on Atamai.		
Training Plan approved	Scope of training plan developed. Training plan approved.	Out of scope of programme, needs to be established by learning and development teams.	
Training Plan implemented	Training provided to all appropriate Kāinga Staff and contractors	Learning & development Potentially SPM Demo / Deconstruction	

- 15. C & I demolition waste minimisation targets have been approved by DCE C & I and are in the process of being communicated to industry, demolition contractors and programme delivery teams by way of internal presentations. A demolition contractor panel forum was on held 11 March 2020 to brief contractors on the Environment Strategy, sustainability plans and pending contract changes and approved landfill diversion and relocation targets.
- 16. The targets were developed to align 0.81 with UDD demolition contractor KPI's at the time and are as follows:
 - 80% of non-contaminated demolition waste by weight) will be diverted from landfill per demolition project.
 - 2-4% of houses will be relocated
 - Note, due to these targets being national, they may be subject to change as we explore regional markets, capacity and capability.
 - It is recommended the house relocation targets are further assessed with the view to increase as these are already being achieved within C & I and UDD prior to adequate tools, panels and further lwi/private sector engagement in place.
- 17. It is important to note that Kāinga Ora in particular C & I are aware many landfill diversion methods and statistics exist within industry however these are not being recorded in our systems (nor do we have current system capability to record this) and therefore cannot be reported on, monitored and measured. The new procedures and system tools will address this.
- 18. UDD already have in place Sustainability and Environmental KRA's being:
 - 2% of houses are relocated
 - 70-80% demolition waste is diverted from landfill

19. UDD performance within these KRA's from July 19 to Feb 20 are displayed below:





Note: Reduction to be diversed have in December due to a large amount of asbestos contaminated naterial from a Northbute democition

Report to 10, % of Material Diverted from Landfill is reported one month in arrears – (Latest abov

Demolition, Deconstruction and Relocation Numbers

20. The below tables summarise what has been completed by each business group, under each category.

UDD (Formerly HLC) July 19 - Feb 2020

	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	YTD
Demolished	0	6	14	21	18	8	13	23	103
Deconstructed	2	0	1	2	0	2	0	0	7
Relocated	0	2	0	1	6	6	0	2	17
Total #	2	8	15	24	24	16	13	25	126
% Relocated	0%	25%	0%	4%	29%	38%	0%	8%	14%

^{*}Report sourced via Piritahi Early Works Operations Manager.

Construction & Innovation Group July 2018 – June 2019 Demolitions

TLA	- Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jan	Grand Tota
AUCKLAND	2	2	14	59	33	1	101	35	32	22	26	29	356
CHRISTCHURCH CITY								1	13	6		1	21
DUNEDIN CITY	1												1
GISBORNE DISTRICT									2				2
HAMILTON CITY				1				1	11	7	10	2	32
HASTINGS DISTRICT	1							4	E77111111111111	~	(5)		10
LOWER HUTT CITY			1	7				10	1	18		3	E3 \
MANAWATU DISTRICT										In			(~)
NAPIER CITY				1		1		•		11		\wedge	(P) V
NEW PLYMOUTH DISTRICT	3	20							11			IN	20
PALMERSTON NORTH CITY		ĺ		1	4		61	110	3	1	17	11	27
PORIRUA CITY				2				16	>	(11	V	2
ROTORUA DISTRICT		2					10	2		8/	1	7	8
SELWYN DISTRICT									12				2
TASMAN DISTRICT	(1)				3	115	/	/ <	111	9			1
TAUPO DISTRICT					1	170	_	5		2	2		4
THAMES-COROMANDEL DISTRICT		1	1				11 ~	1	7				1
TIMARU DISTRICT			_ `		, -	15	11	\sim	Ĭ.	i			1 1
WAIKATO DISTRICT	1	100		\neg		Va	1/1/	J.				8	11
WANGANUI DISTRICT		211))		1	11	1	4	6				10
WELLINGTON CITY		2			1	In		1					1
WESTERN BAY OF PLENTY DISTRIC	9	//	1	(117	V		3					3
WHAKATANE DISTRICT	DI		(1				3	4	5		12
WHANGAREI DISTRICT	7	1	11/2	_				1				77.5	1 1
Grand Total	5	136	7 AZ	72	37	3	107	70	73	51	49	44	552

Note the above data information source is from Asset Business Planning team and reports on demolitions. This information does not capture deconstructed or relocated houses despite some of this activity occurring the business IT systems do not currently have relocation, deconstruction data entry fields to enable reporting on these features. These will be developed through ARA.


Construction & Innovation Group Relocations

Business Group	Total	Comments
Spring Hill	7	*relocated from Kāinga Ora Sites to Prison yard for refurbishment
Rolleston	7	*refurbished within prison yard and moved to Kāinga Ora land
C & I	10	*relocated to Northland to He Korowai Trust
Total #	24	

What is the proportion of removal and recycling vs demolition that has taken place?

- 21. Historically the proportion of recorded demolitions has heavily outweighed deconstructed and relocated homes.
- 22. Over the last financial year the below table provides the percentage of each category.

Category	Total %
Deconstructed	1.2%
Relocated	7.4%
Demolished	91.4%



- 23. Kainga Ora are operating in a procedural and policy void environment with regards to recycling and relocation (aside from the Springhill and Rolleston programmes).
- 24 UDD (formerly HLC) have draft Standard Operating Procedures for relocation, demolition and refurbishment management plan however these are not published or formally approved.
- A number of key risks and issues have been identified in the demolition space including the need for a house relocation decision making matrix tool, which will assist the business in assessing house relocation suitability and convert the demolition pipeline into either relocatable, deconstruction and or demolition work packages well ahead of site clearance dates.
- 26. There are numerous considerations to be made when assessing a house for removal such as: for removal such as:
 - Does the house contain any asbestos, lead or other contaminants?
 - How are the services to be disconnected safely?
 - Can the structure be secured safely for transport?
 - What permits or consents are required
- 27. Historically the business have engaged consultants such as Greenstone Group, or house relocation companies to do these assessments on an ad hoc basis.
- 28. As a result, Kāinga Ora are not in a position to answer this question accurately without undertaking historic assessment and analysis of the completed demolitions by engaging suitably qualified and experienced consultants.

What are the things needed to be doing more removal and recycling?

- 29. The Demolition, Deconstruction and Relocation Programme Plan has been approved and is in the process of being implemented in accordance with key milestones and deliverable's.
- 30. UDD will continue working with their Relocation, Deconstruction KRA's/KPI's
- 31. Construction and Innovation Group will continue with the relocation/deconstruction pilots underway and lessons learned realised will be embedded into the new policy/procedures.
- 32. Shortly under the demolition, deconstruction and relocation programme, work wi begin on assessing remainder of FY and FY 21 demolition pipeline for relocation deconstruction and demolition suitability.
- 33. This will be used to engage market via RFI and virtual livi Hui's in order to understand relocation and deconstruction market capacity/capability in accordance with Kainga Ora Comms and Iwi Engagement House Relocation plans
- 34. Construction and Innovation Group will work closely with industry in developing deconstruction and relocation framework and contract definitions.
- 35. Landfill diversion targets have been embedded into the demolition contractor panel draft contract and scope of work doouments. Paper with DCE C & I for sign off)
- 36. A site clearance form has been created that demolition contractors are required to provide Kainga Ora on work completion demonstrating compliance with targets, as well as providing photographic evidence of recycled materials and a tipping receipt for material sent to landfill.
- An interim process for recording the contractor site clearance data will be established to enable interim reporting and measuring of targets until the organisation wide procedures and policy are in place.

Digitally signed by Patrick Dougherty

Date: 2020.04.30 Dougherty