

Tēnā koe

New home for 23A Jacaranda Place, Kerikeri

Kāinga Ora – Homes and Communities wrote to you in October 2020 to let you know of our plan to place a new house on the property at 23A Jacaranda Place, Kerikeri.

As a person and/or whānau who has an interest in this site, we wanted to confirm that this work will soon be taking place. Work to prepare the site for this new home is expected to commence Monday 6 March. The work being completed during the first week includes a surveyor attending and temporary fencing installation.

The new three-bedroom home has been built by Massey High School students under the supervision of registered builders and teachers. It will be transported via truck from Auckland to Kerikeri and it is scheduled to be delivered on Monday 20 March.

Please note, the new house will need to be transported to the property in the early hours of the morning, and we apologise in advance for any disruption this may cause.

Once the house is in place, local build partner Far North Roading Group will complete the final onsite building works. The expected timeline for the completion is June 2023. If you have any questions, please contact me via the details below.

For more information on the Northland Housing Programme, please visit our website at:
<http://kaingaora.govt.nz/developments-and-programmes/what-were-building/public-housing-developments/northland-region/>

We thank you for your patience.

Ngā mihi



Zephyr Marshall
Senior Stakeholder Relationship Manager
Email: zephyr.marshall@kaingaora.govt.nz
Telephone: 021 759 436